

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
May 2018**

| Building  | Opening Date | Notes/Comments   |      |
|---|--------------|--|------|
| 8. (b) Nelson Mandela High School<br>(Northeast High School)<br>Gymnasium                                     | May-18       | City Permits   | 100% |
|   |              | Construction Award   | 100% |
|   |              | Foundations  | 100% |
|   |              | Steel Fabrication and Erection (Manufacture)   | 100% |
|   |              | Roofing and Membranes  | 100% |
|   |              | Building Envelope (Precast Panels)   | 100% |
|   |              | Interior Finishes  | 98%  |
|   |              | Note: Construction is complete, however the installation of some final gymnasium systems will mean a May 2018 opening. |      |
| 26. Joane Cardinal-Schubert High School<br>(Southeast High School)<br>Grades 10 -12<br>Capacity 1800 students | Fall-18      | Design and Specifications  | 100% |
|   |              | City Permits   | 100% |
|   |              | Construction Award   | 100% |
|   |              | Foundations  | 100% |
|   |              | Steel Fabrication and Erection   | 100% |
|   |              | Roofing and Membranes  | 98%  |
|   |              | Building Envelope  | 95%  |
|   |              | Interior Finishes  | 50%  |
| Note: Work is proceeding without incident.  |              |  |      |
| 28. James Fowler High School<br>Modernization   | Fall-18      | Design and Specifications  | 100% |
|   |              | City Permits   | 100% |
|   |              | Construction Award   | 100% |
|   |              | Tender to subtrades  | 100% |
|   |              | Award to subtrades   | 100% |
|   |              | Construction Progress  | 85%  |
| Note: Phased construction proceeding as planned.  |              |  |      |
| 30. Lord Beaverbrook High School<br>Modernization   | Fall-18      | Design and Specifications  | 100% |
|   |              | City Permits   | 100% |
|   |              | Construction Award   | 100% |
|   |              | Tender to subtrades  | 100% |
|   |              | Award to subtrades   | 100% |
|   |              | Construction Progress  | 90%  |
| Note: Phased construction proceeding as planned.  |              |  |      |
| 32. Forest Lawn High School<br>Modernization  | Fall-19      | Phases have been identified. Project Scope of work has been identified.  |      |
|   |              | Drawings underway  | 90%  |

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
May 2018**

| Building   | Opening Date | Notes/Comments  |
|--|--------------|---|
| 33. Coventry Hills/Country Hills Village School<br>Grades K-4<br>Capacity 600 students | TBC          | Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. The opening date will be determined in the spring of 2018. An information session was held on Feb 1, 2018 at Nosecreek School. Drawings are 30% complete. To be submitted by June.         |
| 34. Cranston School<br>Grades K-4<br>Capacity 600 students                             | TBC          | Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. The opening date will be determined in the spring of 2018. An information session was held on Feb 6, 2018 at Dr. George Stanley School. Drawings are 30% complete. To be submitted by June |
| 35. Evergreen School<br>Grades K-4<br>Capacity 600 students                            | TBC          | Note: Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. The opening date will be determined in the spring of 2018. An information session was held on Feb 8, 2018 at Marshall Springs School. Drawings are 30% complete. To be submitted by June           |