

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
June 2018**

Building	Opening Date	Notes/Comments	
8. (b) Nelson Mandela High School (Northeast High School) Gymnasium	May-18	City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection (Manufacture)	100%
		Roofing and Membranes	100%
		Building Envelope (Precast Panels)	100%
		Interior Finishes	100%
		Note: Construction is complete. The gymnasium has been in use since May 8 th . Exterior landscaping to commence the first week of June.	
26. Joane Cardinal-Schubert High School (Southeast High School) Grades 10 -12 Capacity 1800 students	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	98%
		Building Envelope	90%
		Interior Finishes	50%
Note: Work is progressing. Roof is weather tight, however testing indicates remedial work will be required. Additionally, some siding panels are deficient and will need to be replaced. These issues will not impact school opening. Progress on interior finishes is being closely monitored.			
28. James Fowler High School Modernization	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Tender to subtrades	100%
		Award to subtrades	100%
		Construction Progress	85%
Note: Phased construction proceeding as planned.			
30. Lord Beaverbrook High School Modernization	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Tender to subtrades	100%
		Award to subtrades	95%
Construction Progress (grant & IMR work)	75%		
32. Forest Lawn High School Modernization		Note: Phased construction proceeding as planned. The "award to subtrades" and "construction progress" categories have been expanded to now reflect progress on both the modernization work as well as on major maintenance activities planned.	

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
June 2018**

Building	Opening Date	Notes/Comments						
	Fall-19	<table border="1"> <tr> <td colspan="2">Phases have been identified. Project scope of work has been identified. Phase one pretender review by A.I. underway.</td> </tr> <tr> <td style="text-align: center;">Phase one drawings</td> <td style="text-align: center;">90%</td> </tr> <tr> <td style="text-align: center;">Phase two drawings</td> <td style="text-align: center;">30%</td> </tr> </table>	Phases have been identified. Project scope of work has been identified. Phase one pretender review by A.I. underway.		Phase one drawings	90%	Phase two drawings	30%
Phases have been identified. Project scope of work has been identified. Phase one pretender review by A.I. underway.								
Phase one drawings	90%							
Phase two drawings	30%							
33. Coventry Hills/Country Hills Village School Grades K-4 Capacity 600 students	TBC	Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. Development permits have not yet been issued meaning that the selection of the opening date will be deferred to fall of 2018. Drawings are 65% complete.						
34. Cranston School Grades K-4 Capacity 600 students	TBC	Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. Development permits have not yet been issued meaning that the selection of the opening date will be deferred to fall of 2018. Drawings are 65% complete.						
35. Evergreen School Grades K-4 Capacity 600 students	TBC	Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. Development permits have not yet been issued meaning that the selection of the opening date will be deferred to fall of 2018. Drawings are 65% complete.						