

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
1. National Sport School	Dec-14	TBD	The National Sport School is currently located in leased premises at Canada Olympic Park. Planning for the permanent school at Canada Olympic Park started in 2009 and has progressed to design stage. Design brief is complete. Comments sent to consultants for final revisions. Development Permit conditions are under review, a response has been submitted to the City. Until a source of capital funding is secured, no further architectural or engineering work will be completed. Discussions have commenced with WinSport on potential funding strategies, and with the City on progressing the Development Permit approval application extension.
2. Innovation Centre / Academy (Booth Centre) (Chinook Learning Services) Capacity 675 students	Mar-14	TBD	<p>Booth Centre modernization for Chinook Learning Services central location was approved for provincial funding on July 7, 2012. Prime Consultants were appointed through a request for (RFP) proposal process on July 23, 2012. Alberta Infrastructure has provided technical documentation on the existing facility. Schematic design and functional space layouts have been finalized.</p> <p>Different concepts are being assessed for the potential redevelopment of the site with the Calgary Municipal Land Corporation and developers. Discussions are ongoing. An Expression of Interest (EOI) proposal call was issued to developers in January 2015. Following the review of EOI submissions, four developers will be invited to submit RFPs.</p> <p>An educational program charrette was held in June to determine the functional program needs and requirements. A Draft Vision Statement has been prepared by Learning Services. The Land Use Re-designation Application has been submitted to the City of Calgary. The preparation of the Developer RFP has been suspended until the Land Use Re-designation has been approved by the City.</p>
3. Evanston School Grades K-4 Capacity 600 students	Fall-16		<p>Project handed over to the CBE to develop and construct in June 2014. Sahuri + Partners Architecture Inc. appointed as Prime Consultant. Steering Committee set up. Working drawings were prepared for a fixed price lump sum tender. Tenders were issued November 2014 and closed in December 2014. Altus Group was appointed as Project Manager. The Development Permit was approved by the City. On January 29, Alberta Infrastructure approved the construction contract award. An Open House was held on February 25, 2015, at the Education Centre.</p> <p>A Letter of Award was issued to APM Construction Services Ltd. and mobilization and construction commenced on April 14, 2015 following the issuing of a partial Building Permit by the City. Excavations and foundations are complete with masonry being installed to the gymnasium. Site services are completed. An erosion and sedimentation control audit has been successfully undertaken. Masonry block work and steel erection is complete with roof decking underway. Piling for modulars complete. Modulars have been collected from Alberta Infrastructure's manufacturer and have been installed on site. <b>Mechanical and electrical rough-ins ongoing. ENMAX electrical power installation continuing. Interior blockwork and metal stud installation ongoing. Construction remains 2 weeks behind schedule.</b></p>

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
4. Peter Lougheed School (Saddle Ridge School) Grades 5 – 9 Capacity 900 students	Fall-16		<p>Project handed over to the CBE to develop and construct in June 2014. Gibbs Gage Architects appointed as Prime Consultant. Steering Committee set up. Working drawings were prepared for a fixed price lump sum tender. Tenders were issued November 2014 and closed in December 2014. Pivotal Projects was appointed as Project Manager. The Development Permit was approved by the City. An Open House was held on February 25, 2015, at the Education Centre.</p> <p>A Letter of Award was issued to LEAR Construction Management Ltd. and mobilization and construction commenced in mid-March 2015. Site piling and foundations are complete. Structural steel erection is complete with roofing in progress. AHU has been delivered to the site and provisions for temporary heat are in place. Exterior walls and sheathing are complete. Sprinkler installation ongoing. Interior masonry and GWB partitions progressing. Window frames being installed. ENMAX has powered up the site. <b>Mechanical and electrical rough-ins ongoing. ATCO has installed the gas line and meter. Modular units have been delivered to site and are being installed. Glazing installation has commenced. Construction is on schedule.</b></p>
5. Copperfield School Grades K-4 Capacity 600 students	Fall-16		<p>Project handed over to the CBE to develop and construct in June 2014. Group 2 Architecture appointed as Prime Consultant. Steering Committee set up. Working drawings were prepared for a fixed price lump sum tender. Tenders were issued November 2014 and closed in December 2014. Pivotal Projects was appointed as Project Manager. The Development Permit was approved by the City. On January 29, Alberta Infrastructure approved the construction contract award. An Open House was held on February 25, 2015, at the Education Centre.</p> <p>A Letter of Award was issued to Tribuild Contracting (Calgary) Ltd. and mobilization and construction commencing in mid-March 2015. Site piling and foundations are complete. Deep services are complete. Masonry work has commenced. Structural steel, q-deck erection and <b>roofing are complete.</b> ENMAX transformer has been installed. Exterior framing <b>is complete.</b> Window installation <b>is complete.</b> ATCO gas meter has been installed. <b>Slabs on grade are complete. Interior metal stud installation has commenced. Mechanical and electrical rough-ins ongoing. Construction is tracking behind schedule. Contractor is confident completion date will be met.</b></p>
6. New Brighton School Grades K-4 Capacity 600 students	Fall-16		<p>Project handed over to the CBE to develop and construct in June 2014. Group 2 Architecture appointed as Prime Consultant. Steering Committee set up. Working drawings were prepared for a fixed price lump sum tender. Tenders were issued November 2014 and closed in December 2014. Pivotal Projects was appointed as Project Manager. The Development Permit was approved by the City. On January 29, Alberta Infrastructure approved the construction contract award. An Open House was held on February 25, 2015, at the Education Centre.</p> <p>A Letter of Award was issued to Tribuild Contracting (Calgary) Ltd. and mobilization and construction commenced in mid-March 2015. Site piling and foundations are complete. Deep services are complete. Structural steel, q-deck erection and roofing <b>are complete.</b> Mechanical equipment has been installed on to the second floor and HVAC installation is ongoing. Exterior walls and</p>

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
7. William D. Pratt School (Royal Oak/Rocky Ridge School) Grades 5 – 9 Capacity 900 students	Fall-16		<p>sheathing is progressing. Interior block work 90% complete with door frames being installed. Fire spray in Mechanical Room complete. Parapets complete. Mechanical and electrical rough-ins ongoing. Interior metal stud installation has commenced. ATCO has installed the gas line and meter. Construction is on schedule.</p> <p>Project handed over to the CBE to develop and construct in June 2014. Gibbs Gage Architects appointed as Prime Consultant. Steering Committee set up. Working drawings were prepared for a fixed price lump sum tender. Tenders were issued in November 2014 and closed in December 2014. Pivotal Projects was appointed as Project Manager. The Development Permit was approved by the City. An Open House was held on February 25, 2015, at the Education Centre.</p> <p>A Letter of Award was issued to LEAR Construction Management Ltd. and mobilization and construction commenced in mid-March 2015. Site piling and foundations are complete. Slabs on grades are completed. Structural steel and q-deck erection is complete with roofing in progress. Installation of temporary lighting and electrical rough-ins are ongoing. ENMAX transformer has been installed. AHU's have been delivered and installed. Gym block walls have commenced. Interior framing is in progress. Mechanical and electrical rough-ins ongoing. Modular units have been delivered to site and have been installed. Construction is on schedule.</p>
8. Nelson Mandela High School (Northeast High School) Grades 10 – 12 Capacity 1800 students	Fall-16		<p>School approved for Provincial funding May 1, 2013, as part of BASCP using the Design/Build delivery process, with the CBE to look after maintenance. Bridging Consultants worked with CBE to develop the site layout and floor plans for the proponent RFP. Gibbs Gage Architects and the Bird Construction team were the successful design build proponents.</p> <p>Alberta Education approved an increase in capacity of the school to 1800 students. Construction has commenced and continues as scheduled on site. Furniture, fixtures and equipment fit-up and commissioning will commence after the school is turned over to the CBE in Summer 2016. Two successful open houses were held in April and September 2014.</p> <p>Construction is proceeding without incident. A site tour was held on September 25, 2015.</p>
9. Harold W. Riley School Aboriginal Learning Centre	Sep-16		<p>Harold W. Riley modernization for the Aboriginal Learning Centre was announced January 21, 2014. A provincial pre-design charrette was held on November 25 and 26, 2013 as part of a Value Management exercise to gather support for the project. The Provincial kick-off meeting occurred February 25, 2014. The Leblond Partnership has been selected as Prime Consultant.</p> <p>The design process has been completed. Pivotal Projects Incorporated has been selected as Project Managers. Public engagement and open house held on June 18 and September 17, 2014. Development Permit application submitted in August 2014. Working drawings were finalized for tender, which was scheduled</p>

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
10. Christine Meikle School (Replacement school)	Dec-16		<p>for mid-January 2015. Hazmat abatement work has been completed.</p> <p>Following the tender reviews by Alberta Infrastructure and the recommendation approval by Trustees, Everest Construction Management Ltd. was awarded the construction contract in mid-April 2015. Mobilization and construction has commenced on site. Demolition has been completed and the full Building Permit has been approved. A number of unforeseen structural issues have been identified as a result of the demolition work and these are being dealt with by the team on site. Structural steel erection has commenced following initial delivery delays. There has been slow progress of steel installation, which has created scheduling uncertainty and mechanical and electrical installation delays as a consequence. Block work to Gym and Washrooms are complete. AHUs and glulam beams have been delivered to site and central gathering space framing has commenced. Sub-contractors are struggling to resource project sufficiently. <b>On January 13, 2016, the Prime Consultant issued a Notice of Default to the Contractor. The Contractor has agreed to accelerate the work schedule and complete the work prior to the start of the school year. The revised schedule will be closely monitored.</b></p> <p>Christine Meikle School replacement for students with complex learning needs was announced January 21, 2014. This new school located on a greenfield site will combine attributes of both educational and health care facilities to address the special needs of the students. A provincial program charrette was held on February 12, 2014 as part of a Value Management exercise to gather information on the project. The Provincial kick-off meeting occurred February 25, 2014.</p> <p>Marshall Tittmore Architects has been selected as Prime Consultant. Resource Planning Group has been retained to complete the functional program for the project. Stantec Consulting Ltd. has been selected as Project Manager. Public engagement and open house held on June 19, August 6 and September 17, 2014. Development Permit application submitted in September 2014.</p> <p>A Statement of Claim has been registered by a group of residents who are opposed to the development. No judgment has been made by the courts. Design development has been completed. Tenders closed on March 19, 2015.</p> <p>Following the tender reviews by Alberta Infrastructure and the recommendation approved by Trustees, Starcraft Construction Ltd. was awarded the construction contract in mid-April 2015. Mobilization and construction has commenced on site. The full Building Permit has been approved. Foundations are complete. Structural steel installation, q-deck erection and roofing <b>are complete</b>. Masonry work, steel stud and drywall progressing well. Winter hoarding for masonry walls and concrete work in place. Interior masonry walls substantially complete with GWB partitions following progress. ATCO gas line installed. <b>Installation of window frames and glazing has commenced. Mechanical and electrical rough-ins ongoing. Concrete slabs on grade ongoing. Construction is on schedule.</b></p>

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
11. Bowness High School Modernization	Sep-16	Dec-16	<p>Modernization of Bowness High School was announced January 21, 2014. The modernization will update the spaces to meet the current and future needs of the students. The Provincial kick-off meeting occurred February 25, 2014. BKDI Architects has been selected as Prime Consultant. The design process is underway. MHPM Project Managers Inc. has been selected as Project Manager. Public engagement and open house held on June 18, August 6 and September 17, 2014. Development Permit application submitted in August 2014. On October 1, 2014, Alberta Infrastructure approved the appointment of Chandos Construction Ltd. as the Construction Manager. Working drawings have been prepared for sequential tendering, which commenced at the end of January 2015. A Design Development Cost Report has been completed and submitted to Alberta Infrastructure for staged Tender Approval reviews. The first tender package was released in March 2015, and approved for award.</p> <p>Tender Package #2 (Remaining Scope) was submitted to Alberta Infrastructure in Mid-April 2015 for approval to proceed to tender. A partial Permit for Demolition was received from the City in mid-April and construction demolition activities have been completed.</p> <p>Processing of contract awards for Tender Package #2 took longer than forecast and this will extend the construction schedule. The full Building Permit has been approved.</p> <p>The Learning Commons sprinkler installation and hazmat removal has been completed. A kitchen equipment supplier has been identified. A change of the CTS Fashions program to a Robotics/Pre-Engineering program has been approved. Foundations are complete. Steel erection <b>is complete</b>. Sprinkler installation <b>is ongoing</b> with internal demolitions. <b>Mechanical and electrical underground services are complete. Mechanical and electrical piping runs from main boiler room to new addition ongoing. Slab on grade preparation continuing. Construction is currently on schedule.</b></p>
12. Jack James High School Modernization	Sep-16		<p>Modernization of Jack James High School was announced January 21, 2014. The modernization will update the spaces to meet the current and future needs of the students. The Provincial kick-off meeting occurred February 25, 2014. Dialog Alberta Architecture has been selected as Prime Consultant. The design process is underway. Turnbull Construction Services Ltd. Has been selected as Project Manager. Public engagement and open house held on June 18, August 6 and September 17, 2014.</p> <p>Development Permit application was submitted in August 2014 and approved by the City in December 2014. On October 1, 2014, Alberta Infrastructure approved the appointment of Carbon Constructors Inc. as the Construction Manager. Working drawings have been completed and sequential tendering has commenced since the end of January 2015. A Design Development Cost Report has been completed.</p> <p>Alberta Infrastructure has reviewed and approved the tender documents and Cost Report. The first Bid Package for work has been approved for award by</p>

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
			<p>Alberta Infrastructure. Construction mobilization has commenced.</p> <p>A second Bid Package (balance of work) was approved by Alberta Infrastructure and the Trustees and awarded to the Construction Manager in mid-April. A full Building Permit has been issued and mobilization and construction activities have commenced. Construction remains on schedule. The first program area, existing construction trades was ready for occupancy at the commencement of the new school year.</p> <p>Building Trades Expansion has been delayed due to delays caused by the discovery of lead paint and existing concrete beams which required replacement with steel beams. This space will be turned over <b>by mid February 2016</b>. In addition, the Autobody and Multipurpose Room will be delayed from February to March 2016 due to these knock-on effects. Other than these 2 CTS program area delays, the overall project is on schedule.</p>
13. Marshall Springs School (Evergreen School) Grades 5 - 9 Capacity 900 students	Sep-16	Mar-17	<p>The new Middle school was announced February 10, 2014, as part of the Provincial government's commitment to build 50 new schools. The Provincial kick-off meeting occurred February 25, 2014. Zeidler Partnership Architects has been selected as Bridging Consultant. The design process is completed. Public engagement and open house held on June 18, August 6 and September 17, 2014. Development Permit application submitted in August 2014.</p> <p>Design-Build proposal documents have been issued and contractor proposals were received and assessed in February 2015. The Design-Build responses were unsatisfactory and over budget. The Design Team will finalize a new set of working drawings and lump sum tender documents were issued in August 2015. On September 17, 2015, Alberta Infrastructure approved the construction contract award to LEAR Construction Management Ltd. A Letter of Award was issued to LEAR. Mobilization and construction commenced at the end of September 2015.</p> <p>Foundations are complete, following the stripping and preparation of the site. Awaiting structural steel installation. Construction schedule being re-assessed. Full Building Permit <b>was finally</b> released by the City <b>mid-January 2016</b>. This project is at major risk due to delays with permitting approvals and progress constraints. The project is now forecast to be <b>2 months</b> behind schedule.</p>
14. Eric Harvie School (Tuscany School) Grades K-4 Capacity 600 students	Sep-16		<p>The new K-4 school was announced February 10, 2014, as part of the Provincial government's commitment to build 50 new schools. The Provincial kick-off meeting occurred February 25, 2014 Group 2 Architecture has been selected as Bridging Consultant. The design process is completed. Public engagement and open house held on June 18, 2014. The Development Permit application was submitted in August 2014 and was approved by the City. Design-Build proposal documents have been issued and contractor proposals will be received and assessed in February 2015.</p> <p>The Design-Build responses were unsatisfactory and over budget. The Design Team has finalized a new set of working drawings and lump sum tender</p>

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
			documents were issued in March 2015.
			Tender closed in early April 2015. After tender reviews and approvals by Alberta Infrastructure and the Trustees, a Letter of Award has been issued to Everest Construction Management Ltd. Mobilization and construction has commenced. Site grading and piling complete. Foundations complete. Deep services utility connections complete. Masonry to Gym complete. <b>Q-deck complete. Roofing has commenced. Slab on grade ongoing. Exterior GWB partitions ongoing. Construction is still tracking 2 weeks behind schedule.</b>
15. Buffalo Rubbing Stone School (Panorama Hills School) Grades K-4 Capacity 600 students	Sep-16		<p>The new K-4 school was announced February 10, 2014, as part of the Provincial government's commitment to build 50 new schools. The Provincial kick-off meeting occurred February 25, 2014. Group 2 Architecture has been selected as Bridging Consultant. The design process is underway. Public engagement and open house held on June 18, 2014.</p> <p>The Development Permit application was submitted in August 2014 and was approved by the City. Design-Build proposal documents have been issued and contractor proposals will be received and assessed in February 2015.</p> <p>The Design-Build responses were unsatisfactory and over budget. The Design Team has finalized a new set of working drawings and lump sum tender documents were issued in March 2015.</p> <p>Tender closed in early April 2015. After tender reviews and approval by Alberta Infrastructure and the Trustees, a Letter of Award has been issued to Westcor Construction. Mobilization and construction has commenced. Cast in place piles are complete. Foundations complete. Deep services utility connections complete. Structural steel erection is <b>complete</b>. Gym masonry walls <b>complete</b>. Problematic soil conditions have contributed to delays. A revised schedule has been submitted which is tracking <b>4 weeks late. Contractor is confident completion date will be met.</b></p>
16. Auburn Bay School Grades K-4 Capacity 600 students	Sep-16		<p>The new K-4 school was announced February 10, 2014, as part of the Provincial government's commitment to build 50 new schools. The Provincial kick-off meeting occurred February 25, 2014. Group 2 Architecture has been selected as Bridging Consultant. The design process is underway. Public engagement and open house held on June 18, 2014.</p> <p>Development Permit application submitted in August 2014 was approved by the City. Design-Build proposal documents have been issued and contractor proposals will be received and assessed in February 2015. The Design-Build responses were unsatisfactory and over budget. The Design Team has finalized a new set of working drawings and lump sum tender documents were issued in March 2015.</p> <p>Tender closed in early April 2015. After tender reviews and approvals by Alberta Infrastructure and the Trustees, a Letter of Award has been issued to Starcraft Construction Ltd. Mobilization and construction has commenced. Site grading</p>



**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
			and piling complete. Foundations complete. Deep services utility connections complete. Structural steel erection is <b>complete</b> . Block work is in progress. Construction is currently <b>back on</b> schedule.
17. McKenzie Highlands School (McKenzie Towne School) Grades 5 - 9 Capacity 900 students	Sep-16	Dec-16	<p>The new Middle school was announced February 10, 2014, as part of the Provincial government's commitment to build 50 new schools. The Provincial kick-off meeting occurred February 25, 2014. Group 2 Architecture has been selected as Bridging Consultant. The design process is underway. Public engagement and open house held on June 18, 2014. The Development Permit application was submitted in August 2014 and was approved by the City. Design-Build proposal documents have been issued and contractor proposals will be received and assessed in February 2015.</p> <p>The Design-Build responses were unsatisfactory and over budget. The Design Team will finalize a new set of working drawings and lump sum tender documents will be issued in May 2015 for award and commencement of construction by July 2015. After tender approvals by Alberta Infrastructure and the Board, a Letter of Award was issued to Maple Reinders. Mobilization and construction has commenced. A partial Building permit has been issued. Erosion control in place. Top soil stripping and stock piling complete. Grade beams and piling complete. Concrete slabs complete. Under slab deep services complete. Wall framing has commenced and is proceeding rapidly. Electrical rough-ins for prefab concrete panels complete. Fabrication of concrete panels has commenced. <b>Glulam manufacturer has advised that there will be material delivery delays. This may impact the planned phasing. Schedule is being reassessed.</b></p>
18. Dr. Martha Cohen School (New Brighton-Copperfield School) Grades 5 - 9 Capacity 900 students	Sep-16	Dec-16	<p>The new Middle school was announced February 10, 2014, as part of the Provincial government's commitment to build 50 new schools. The Provincial kick-off meeting occurred February 25, 2014. Group 2 Architecture has been selected as Bridging Consultant. The design process is underway. Public engagement and open house held on June 18, 2014. The Development Permit application was submitted in August 2014 and was approved by the City. Design-Build proposal documents have been issued and contractor proposals will be received and assessed in February 2015.</p> <p>The Design-Build responses were unsatisfactory and over budget. The Design Team will finalize a new set of working drawings and lump sum tender documents were issued in May 2015 for award and commencement of construction by July 2015. After tender approvals by Alberta Infrastructure and the Board, a Letter of Award was issued to Maple Reinders. Mobilization and construction has commenced. A partial Building permit has been issued.</p> <p>Erosion control in place. Top soil stripping and stock piling complete. Piling is complete. Grade beams are complete. Concrete slabs in progress. Under slab deep services complete. Structural slabs are complete. External wall framing has commenced and is proceeding rapidly. <b>Glulam manufacturer has advised that there will be material delivery delays. This may impact the planned phasing. Schedule is being reassessed.</b></p>



**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
19. Elbow Park School (Replacement school)	Dec-16		<p>The June 2013 flood caused significant structural damage to the existing Elbow Park School due to differential settlement. As a result, a replacement of the Elbow Park School was approved by the Provincial government on February 12, 2014. The Provincial kick-off meeting occurred on February 25, 2014. Gibbs Gage Architects were selected as the Prime Consultant. The new school will meet current building standards including barrier free access and will address flood mitigation in the design. The library will reflect the original aesthetic design.</p> <p>The first information meeting with the community was held on April 2, 2014. The consultant team led by Gibbs Gage Architects and advised by Donald Luxton &amp; Associates and MMP Engineering recommended the preservation of the North, West and East exterior walls along with a partial preservation of the South façade, while demolishing the remainder of the school.</p> <p>This design concept for the Elbow Park Replacement School was presented to the public on July 3, 2014. Comments received were consistently favorable. A new and modern school is planned to be constructed within the historic walls, with a new brick veneer and glass curtain wall gymnasium addition to the South. The new roofs are to emulate the original sloped roofs between the historic facades, while the new addition will have a flat roof with clerestory lighting over the central ancillary spaces.</p> <p>In June 2014, Duke Evans Inc. was retained as the Project Manager. Due to the nature of this project a Construction Management construction procurement process is to be followed to meet the phased schedule of activities. The Schematic Design Report has been completed and has been approved by Alberta Infrastructure. A Development Permit application has been approved. On October 1, 2014, Alberta Infrastructure approved the appointment of Stuart Olson Construction Ltd. as the Construction Manager.</p> <p>The first Tender Package for the specialist foundation work, demolition and structural wall stabilization was retendered and has been awarded. The balance of the work has been tendered. Hazmat abatement work has been completed. Demolition work continues as planned. Tender Package 2 (balance of work) has been approved for award by Alberta Infrastructure. <b>Construction is proceeding following re-sequencing of activities. Construction is lagging behind due to subcontractor resourcing and performance issues. Completion is still projected as scheduled.</b></p>
20. Rideau Park School (Flood mitigation)	TBD		<p>Rideau Park School was approved for flood mitigation funding on March 11, 2014. Engineering Consultants have been appointed to commence flood mitigation design. Options have been assessed and it is anticipated that construction of this work will commence in the 1Q 2016. The first phase design work for the mechanical systems move and new mechanical and electrical room scope is being developed. <b>The DP application process has commenced.</b></p>

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
21. West Springs/ Cougar Ridge School Grades 5 – 9 Capacity 900 students	Jan- 17		<p>A new starter middle school was announced September 22, 2014, as part of the Provincial government's commitment to build four starter schools. On October 8, 2014, the Province committed to the immediate planning of the final school design. Riddell Kurczaba Architects was appointed to commence planning and design. Steering Committee Meetings have commenced and Schematic Design options have been developed for phasing the construction build-out.</p> <p>On February 19, 2015, full build-out was approved. Detailed Design and tender documents have been prepared for a tender issued in June 2015. An Open House was held on February 25, 2015, at the Education Centre.</p> <p>Following tender reviews and approvals by Alberta Infrastructure and the Board, a Letter of Award was issued to Chandos Construction Ltd. Mobilization and construction has commenced. Erosion control in place. Top soil stripping and stock piling complete. Site piling and foundations complete. Deep services installation in progress. Slab installation in progress. Installation of precast walls complete. Structural steel erection ongoing. Underground mechanical and electrical services ongoing. Construction is on schedule.</p>
22. Cranston School Grades 5 - 9 Capacity 900 students	Jan-17		<p>A new starter middle school was announced September 22, 2014, as part of the Provincial government's commitment to build four starter schools. On October 8, 2014, the Province committed to the immediate planning of the final school design. Riddell Kurczaba Architects was appointed to commence planning and design. Steering Committee meetings have commenced and schematic design options have been developed for phasing the construction build-out.</p> <p>On February 19, 2015, full build-out was approved. Detailed Design and tender documents has been prepared for a tender issue in June 2015. An Open House was held on February 25, 2015, at the Education Centre.</p> <p>After tender reviews and approvals by Alberta Infrastructure and the Board, a Letter of Award was issued to Delnor Construction Ltd. Mobilization and construction has commenced. Erosion control in place. Top soil stripping and stock piling complete. Site piling and foundations complete. Deep services installation in progress. Slab installation in progress. Installation of precast walls complete. Structural steel erection ongoing. <b>Steel decking ongoing.</b> Underground mechanical and electrical services ongoing. Construction is on schedule.</p>
23. Hugh A. Bennett School (Saddle Ridge School) Grades K-4 Capacity 600 students	Sept-16	Jan-17	<p>A new starter elementary school was announced September 22, 2014, as part of the Provincial government's commitment to build four starter schools. On October 8, 2014, the Province committed to the immediate planning of the final school design. Manasc Isaac Architects was appointed to commence planning and design. Steering Committee meetings have commenced and schematic design options have been developed for phasing the construction build-out.</p> <p>On February 19, 2015, full build-out was approved. Detailed Design and tender documents have been prepared for a tender issue in June 2015. An Open House was held on February 25, 2015, at the Education Centre.</p> <p>After tender reviews and approvals by Alberta Infrastructure and the Board, a</p>

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
			Letter of Award was issued to Bird Construction Group. Mobilization commenced at end of August. Erosion control in place. Top soil stripping and stock piling complete. Foundation grade beams <b>complete</b> . Underground services ongoing. Structural steel installation has commenced. A full Building Permit has been issued. Construction is currently on schedule.
24. Dr. Roberta Bondar School (Aspen Woods School) Grades K-4 Capacity 600 students	Sept-16	Jan-17	<p>A new starter elementary school was announced September 22, 2014, as part of the Provincial government's commitment to build four starter schools. On October 8, 2014, the Province committed to the immediate planning of the final school design. Manasc Isaac Architects was appointed to commence planning and design. Steering Committee meetings have commenced and schematic design options have been developed for phasing the construction build-out.</p> <p>On February 19, 2015, full build-out was approved. Detailed Design and tender documents have been prepared for a tender issue by June 2015. An Open House was held on February 25, 2015, at the Education Centre.</p> <p>The tenders closed September 1, 2015. Following review and approvals by Alberta Infrastructure and the Board, a contract was awarded on September 18, 2015. Mobilization and construction commenced at the end of September 2015. Erosion control in place. Top soil stripping and stock piling complete. Foundation grade beams complete. Underground services ongoing. A full Building Permit has been issued. Construction is currently <b>on</b> schedule.</p>
25. Glenmeadows School Grades K-6 Extension	Sep-16		<p>The original plan to place eight modular units on the Westgate School site (Provincial approval September 22, 2014) has been changed to a revised plan to install six modular units (five classrooms and a washroom) at the Glenmeadows School site.</p> <p>A Development Permit application has been made to the City. A meeting with the Glenmeadows Community Association was held on January 12, 2015. The City has advised the CBE that an Appeal has been lodged against the issuance of the Development Permit. The Hearing ruled for the CBE with a substantial number of conditions for the release of the Development Permit. The CBE has received the Calgary Subdivision and Development Appeal Board's ruling. <b>The appeal requirements are being assessed in order to meet the Development Permit conditions.</b></p>
26. Southeast High School Grades 10 -12 Capacity 1800 students	Sep-18		<p>The Province announced the design development funding for the new high school on September 22, 2014. Proposals for a prime consultant have been assessed. Gibbs Gage Architects was appointed on February 10, 2015, to commence Design Development Services. Site investigation studies have commenced. Steering Committee Meetings have commenced. CTS Programs have been identified.</p> <p>A schematic concept has been developed and the Development Permit application process has commenced with the pre-application planning process. <b>The Design Development Report has been finalized together with a Cost Report which has been submitted to Alberta Infrastructure for approval.</b></p>

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
February 2016**

Building	Orig. Open Date	Rev. Open Date	Notes/Comments
27. Martindale School Grades K-6 Capacity 600 students	Sep- 17		On October 8, 2014, the Province committed to the immediate planning and design of the elementary school. RFPs were issued for design services and proposals were reviewed in December 2014. Design Services Contract was awarded to Sahuri + Partners Architecture Inc. Steering Committee Meetings have commenced. Schematic Designs have been developed. Working drawings and the pretender estimates are being reviewed by Alberta Infrastructure for a tender release in January 2016. <b>Awaiting Alberta Infrastructure approval to tender.</b>
28. James Fowler High School Modernization	Sep- 17	Sep-18	On October 8, 2014, the Province committed to the immediate planning and development of design scope of the high school modernization. Onsite inspections and program assessments are being undertaken with the Province to determine an agreed scope of work. Responses for Design Services and Design Consultants have been received. Taff Architecture has been appointed to lead the Design Team. Steering Committee Meetings have commenced. <b>Design Team has commenced detailed assessments of the school and has developed conceptual schematic layouts of the required programme spaces.</b>
29. Springbank Hill/ Discovery Ridge School Grades K-9 Capacity 900 students	Sep- 17		On October 8, 2014, the Province committed to the immediate planning and design of the elementary/middle school. RFPs have been issued for design services and proposals were reviewed in December 2014. Design Services Contract was awarded to CEI Architecture Planning Interiors. Steering Committee Meetings have commenced. Schematic Designs have been developed. Working drawings are being prepared for Alberta Infrastructure review in January 2016 for a tender release in February 2016. <b>Awaiting Alberta Infrastructure approval to tender.</b>
30. Lord Beaverbrook High School Modernization	Sep- 17	Sep-18	On October 8, 2014, the Province committed to the immediate planning and development of design scope of the high school modernization. Onsite inspections and program assessments are being undertaken with the Province to determine an agreed scope of work. Responses for Design Services and Design Consultants have been received. Riddell Kurczaba Architects have been appointed to lead the Design Team. Steering Committee Meetings have commenced. <b>Design Team has commences detailed assessment of the school and has developed conceptual schematic layouts of the required programme spaces.</b>
31. Silverado School Grades K-4 Capacity 600 students	Sep- 17		On October 8, 2014, the Province committed to the immediate planning and design of the elementary school. Tenders were issued November 2014 and proposals were reviewed in December 2014. Design Services Contract was awarded to Sahuri + Partners Architecture Inc. Steering Committee Meetings have commenced. Schematic Designs have been developed. Working drawings and the pretender estimate are being reviewed by Alberta Infrastructure for a tender release in January 2016. <b>Awaiting Alberta Infrastructure approval to tender.</b>