

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
October 2017**

Building	Opening Date	Notes/Comments	
2. Innovation Centre / Academy (Booth Centre) (Chinook Learning Services) Capacity 675 students	TBD	Land Use Amendment	100%
		Expression of Interest Document	100%
		Concept Design	20%
		Design and Specifications	0%
		City Permits	0%
		Note: Alberta Education has requested that this project be placed on hold.	
8. (b) Nelson Mandela High School (Northeast High School) Gymnasium	Fall-17	City Permits	100%
		Construction Award	100%
		Foundations	90%
		Steel Fabrication and Erection (Manufacture)	10%
		Roofing and Membranes	0%
		Building Envelope (Precast Panels)	10%
		Interior Finishes	0%
		Note: Construction has commenced.	
20. Rideau Park School (Flood mitigation)	Nov-17	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Phase 1	95%
		Phase 2 (Fire Damage)	30%
		Note: Flood mitigation work and fire repairs are expected to be completed by end November 2017. Landscaping deficiencies may need to be attended to in the spring of 2018.	
26. Joane Cardinal-Schubert High School (Southeast High School) Grades 10 -12 Capacity 1800 students	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	75%
		Building Envelope	30%
		Interior Finishes	0%
		Note: Work is proceeding without incident.	

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
October 2017**

Building	Opening Date	Notes/Comments	
28. James Fowler High School Modernization	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Tender to subtrades	100%
		Award to subtrades	100%
		Construction Progress	45%
		Note: Phased construction proceeding as planned.	
29. Griffith Woods School (Springbank Hill/ Discovery Ridge School) Grades K-9 Capacity 900 students	Winter-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	100%
		Building Envelope	80%
		Interior Finishes	40%
Note: The construction challenges experienced during the summer of 2017 have been resolved. Project is now making progress, however the previously forecasted January 2018 opening date remains compromised.			
30. Lord Beaverbrook High School Modernization	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Tender to subtrades	100%
		Award to subtrades	100%
		Construction Progress	50%
		Note: Phased construction proceeding as planned.	
31. Ron Southern School (Silverado School) Grades K-4 Capacity 600 students	Nov-17	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	100%
		Building Envelope	95%
		Interior Finishes	50%
		Note: School opening set for November 20, 2017. Construction risks remain.	

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
October 2017**

Building	Opening Date	Notes/Comments	
32. Forest Lawn High School Modernization	Fall-19	Phases being identified.	
		Note: Project Managed by CBE. Consultants have been appointed and Steering Committee Meetings have commenced.	
33. Coventry Hills/Country Hills Village School K-4	TBC	Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced.	
34. Cranston School K-4	TBC	Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced.	
35. Evergreen School K-4	TBC	Note: Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced.	