

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
June 2017**

Building	Opening Date	Notes/Comments	
2. Innovation Centre / Academy (Booth Centre) (Chinook Learning Services) Capacity 675 students	TBD	Land Use Amendment	100%
		Expression of Interest Document	100%
		Concept Design	20%
		Design and Specifications	0%
		City Permits	0%
		Note: Alberta Education has requested that this project be placed on hold.	
8. (b) Nelson Mandela High School (Northeast High School) Gymnasium	Fall-17	City Permits	100%
		Construction Award	0%
		Foundations	0%
		Steel Fabrication and Erection	0%
		Roofing and Membranes	0%
		Building Envelope	0%
		Interior Finishes	0%
Note: Being tendered.			
13. Marshall Springs School (Evergreen School) Grades 4 - 9 Capacity 900 students	Sep-17	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	100%
		Building Envelope	100%
		Interior Finishes	95%
Note: The contractor is indicating a minor delay. This will not affect Occupancy.			
20. Rideau Park School (Flood mitigation)	TBC	Design and Specifications	100%
		City Permits	100%
		Construction Award	0%
		Note: Reassessment of scope required as tenders are over budget. Project commencement at risk.	
26. Southeast High School Grades 10 - 12 Capacity 1800 students	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	40%
		Roofing and Membranes	0%
		Building Envelope	0%
		Interior Finishes	0%

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
June 2017**

Building	Opening Date	Notes/Comments	
27. Manmeet Singh Bhullar School (Martindale School) Grades K-5 Capacity 600 students	Fall-17	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	100%
		Building Envelope	85%
		Interior Finishes	50%
28. James Fowler High School Modernization	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Tender to subtrades	100%
		Award to subtrades	100%
		Construction Progress	10%
		Note: Planning of work sequencing continues to align with operational constraints.	
29. Griffith Woods School (Springbank Hill/ Discovery Ridge School) Grades K-9 Capacity 900 students	Winter-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	90%
		Building Envelope	50%
		Interior Finishes	15%
Note: Project tracking behind schedule. Opening date revised to January 2018.			
30. Lord Beaverbrook High School Modernization	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Tender to subtrades	100%
		Award to subtrades	100%
		Construction Progress	15%
		Note: Planning of work sequencing continues to align with operational constraints.	

**CALGARY BOARD OF EDUCATION  
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS  
June 2017**

Building	Opening Date	Notes/Comments	
31. Ron Southern School (Silverado School) Grades K-4 Capacity 600 students	Fall-17	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	75%
		Building Envelope	60%
		Interior Finishes	15%
		Note: Project tracking behind schedule.	
Forest Lawn High School Modernization	TBC		
		Note: Managed by CBE. Consultants to be appointed.	
Coventry Hills/Country Hills Village School K-4	TBC		
		Note: Managed by Alberta Infrastructure. Consultants to be appointed.	
Cranston School K-4	TBC		
		Note: Managed by Alberta Infrastructure. Consultants to be appointed.	
Evergreen School K-4	TBC		
		Note: Managed by Alberta Infrastructure. Consultants to be appointed.	