

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
January 2018**

| Building | Opening Date | Notes/Comments | |
|---|--------------|---|------|
| 2. Innovation Centre / Academy (Booth Centre) (Chinook Learning Services) Capacity 675 students | TBD | Land Use Amendment | 100% |
| | | Expression of Interest Document | 100% |
| | | Concept Design | 20% |
| | | Design and Specifications | 0% |
| | | City Permits | 0% |
| | | Note: Currently on hold at the request of Alberta Education, the requirement for this project is being reviewed by the CBE in light of the multi-campus approach being adopted for Chinook Learning Services. | |
| 8. (b) Nelson Mandela High School (Northeast High School) Gymnasium | Feb-18 | City Permits | 100% |
| | | Construction Award | 100% |
| | | Foundations | 100% |
| | | Steel Fabrication and Erection (Manufacture) | 50% |
| | | Roofing and Membranes | 100% |
| | | Building Envelope (Precast Panels) | 100% |
| | | Interior Finishes | 80% |
| | | Note: Construction is expected to be completed at the end of February 2018 | |
| 20. Rideau Park School (Flood mitigation) | Dec. 17 | Design and Specifications | 100% |
| | | City Permits | 100% |
| | | Construction Award | 100% |
| | | Phase 1 | 100% |
| | | Phase 2 (Fire Damage) | 75% |
| | | Note: The gymnasium re-opened for use on January 15, 2018. Landscaping deficiencies will be to attended to in the spring of 2018. | |
| 26. Joane Cardinal-Schubert High School (Southeast High School) Grades 10 -12 Capacity 1800 students | Fall-18 | Design and Specifications | 100% |
| | | City Permits | 100% |
| | | Construction Award | 100% |
| | | Foundations | 100% |
| | | Steel Fabrication and Erection | 100% |
| | | Roofing and Membranes | 95% |
| | | Building Envelope | 75% |
| | | Interior Finishes | 10% |
| | | Note: Work is proceeding without incident. | |

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
January 2018**

| Building | Opening Date | Notes/Comments | |
|--|--------------|---|------|
| 28. James Fowler High School Modernization | Fall-18 | Design and Specifications | 100% |
| | | City Permits | 100% |
| | | Construction Award | 100% |
| | | Tender to subtrades | 100% |
| | | Award to subtrades | 100% |
| | | Construction Progress | 65% |
| | | Note: Phased construction proceeding as planned. | |
| 29. Griffith Woods School (Springbank Hill/ Discovery Ridge School) Grades K-9 Capacity 900 students | Winter-18 | Design and Specifications | 100% |
| | | City Permits | 100% |
| | | Construction Award | 100% |
| | | Foundations | 100% |
| | | Steel Fabrication and Erection | 100% |
| | | Roofing and Membranes | 100% |
| | | Building Envelope | 98% |
| | | Interior Finishes | 80% |
| Note: Project is progressing and work acceleration measures are being closely monitored. A revised opening date will be announced in January 2018. | | | |
| 30. Lord Beaverbrook High School Modernization | Fall-18 | Design and Specifications | 100% |
| | | City Permits | 100% |
| | | Construction Award | 100% |
| | | Tender to subtrades | 100% |
| | | Award to subtrades | 100% |
| | | Construction Progress | 75% |
| | | Note: Phased construction proceeding as planned. | |
| 32. Forest Lawn High School Modernization | Fall-19 | Phases being identified. Project Scope of work being elaborated. | |
| | | Note: Project Managed by CBE. Consultants have been appointed and Steering Committee Meetings have commenced. | |
| 33. Coventry Hills/Country Hills Village School Grades K-4 Capacity 600 students | TBC | Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. The opening date will be determined in the spring of 2018. | |
| 34. Cranston School Grades K-4 Capacity 600 students | TBC | Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. The opening date | |

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
January 2018**

| Building | Opening Date | Notes/Comments |
|---|--------------|---|
| | | will be determined in the spring of 2018. |
| 35. Evergreen School Grades K-4 Capacity 600 students | TBC | Note: Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. The opening date will be determined in the spring of 2018. |