

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
March 2018**

Building	Opening Date	Notes/Comments	
2. Innovation Centre / Academy (Booth Centre) (Chinook Learning Services) Capacity 675 students	TBD	Land Use Amendment	100%
		Expression of Interest Document	100%
		Concept Design	20%
		Design and Specifications	0%
		City Permits	0%
		Note: Currently on hold at the request of Alberta Education.	
8. (b) Nelson Mandela High School (Northeast High School) Gymnasium	Apr-18	City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection (Manufacture)	100%
		Roofing and Membranes	100%
		Building Envelope (Precast Panels)	100%
		Interior Finishes	95%
		Note: Construction is expected to be completed at the end of April 2018	
20. Rideau Park School (Flood mitigation)	Dec. 17	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Phase 1	100%
		Phase 2 (Fire Damage)	90%
		Note: The gymnasium re-opened for use on January 15, 2018. Landscaping deficiencies will be attended to in the spring of 2018.	
26. Joane Cardinal-Schubert High School (Southeast High School) Grades 10 -12 Capacity 1800 students	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	98%
		Building Envelope	90%
		Interior Finishes	25%
		Note: Work is proceeding without incident.	

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
March 2018**

Building	Opening Date	Notes/Comments	
28. James Fowler High School Modernization	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Tender to subtrades	100%
		Award to subtrades	100%
		Construction Progress	75%
		Note: Phased construction proceeding as planned.	
29. Griffith Woods School (Springbank Hill/ Discovery Ridge School) Grades K-9 Capacity 900 students	Apr -18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Foundations	100%
		Steel Fabrication and Erection	100%
		Roofing and Membranes	100%
		Building Envelope	99%
		Interior Finishes	96%
Note: A revised opening date has been announced for April 3, 2018.			
30. Lord Beaverbrook High School Modernization	Fall-18	Design and Specifications	100%
		City Permits	100%
		Construction Award	100%
		Tender to subtrades	100%
		Award to subtrades	100%
		Construction Progress	85%
		Note: Phased construction proceeding as planned.	
32. Forest Lawn High School Modernization	Fall-19	Phases have been identified. Project Scope of work has been identified.	
		Project Managed by CBE. Consultants have been appointed and Steering Committee Meetings have commenced. Design concept has been submitted to Alberta Infrastructure for approval.	
33. Coventry Hills/Country Hills Village School Grades K-4 Capacity 600 students	TBC	Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. The opening date will be determined in the spring of 2018. An information session was held on Feb 1, 2018 at Nosecreek School.	
34. Cranston School Grades K-4 Capacity 600 students	TBC	Note: Project Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. The opening date	

**CALGARY BOARD OF EDUCATION
NEW/MODERNIZED FACILITY CONSTRUCTION STATUS
March 2018**

Building	Opening Date	Notes/Comments
35. Evergreen School Grades K-4 Capacity 600 students	TBC	will be determined in the spring of 2018. An information session was held on Feb 6, 2018 at Dr. George Stanley School.
		Note: Managed by Alberta Infrastructure. Consultants have been appointed and the design development process has commenced. The opening date will be determined in the spring of 2018. An information sessions was held on Feb 8, 2018 at Marshall Springs School.